



Azonos	Tevékenység neve	Időtartam	Kezdés	Befejezés	Évek																																													
					2018, Félév 1				2018, Félév 2				2019, Félév 1				2019, Félév 2				2020, Félév 1				2020, Félév 2				2021, Félév 1																					
					S	O	N	D	J	F	M	Á	M	J	J	A	S	O	N	D	J	F	M	Á	M	J	J	A	S	O	N	D	J	F	M	Á	M	J	J	A	S	O	N	D	J	F	M	Á	M	J
1	ÉKMO2 Projekt várható ütemezése	1096 nap	K 17.12.05.	P 20.12.04.	1096 nap																																													
2	ÉKMO2 projekt lebonyolítás ütemezése	768 nap	K 17.12.12.	P 20.12.04.	0%																																													
3	Szerződéskötés	1 nap	K 17.12.12.	K 17.12.12.	1 nap																																													
4	Tervezési munkák	150 nap	Sze 17.12.13.	Sze 18.07.18.	0% 0 Ft																																													
5	Hálózat	140 nap	Sze 17.12.13.	Sze 18.07.04.	0% 0 Ft																																													
6	Jánd	70 nap	K 18.01.23.	H 18.05.07.	70 nap																																													
7	Aranyosapáti	80 nap	Sze 18.01.17.	K 18.05.15.	80 nap																																													
8	Mándok	84 nap	H 18.02.12.	P 18.06.15.	84 nap																																													
9	Gávavencsellő	140 nap	Sze 17.12.13.	Sze 18.07.04.	140 nap																																													
10	Tiszatelek	115 nap	Sze 17.12.13.	Sze 18.05.30.	115 nap																																													
11	Beszterec	115 nap	Sze 17.12.13.	Sze 18.05.30.	115 nap																																													
12	Újdombrád	115 nap	Sze 17.12.13.	Sze 18.05.30.	115 nap																																													
13	Telep	150 nap	Sze 17.12.13.	Sze 18.07.18.	0% 0 Ft																																													
14	Cigánd	113 nap	Sze 18.01.17.	H 18.07.02.	113 nap																																													
15	Jánd	120 nap	Cs 17.12.28.	Cs 18.06.21.	120 nap																																													
16	Aranyosapáti	150 nap	Sze 17.12.13.	Sze 18.07.18.	150 nap																																													
17	Mándok	49 nap	K 18.03.20.	Cs 18.05.31.	49 nap																																													
18	Gávavencsellő	112 nap	Sze 18.01.31.	P 18.07.13.	112 nap																																													
19	Tiszatelek	110 nap	K 18.01.23.	K 18.07.03.	110 nap																																													
20	Kiviteli tervek jóváhagyása	61 nap	K 18.05.08.	Sze 18.08.01.	0% 0 Ft																																													
21	Hálózat	51 nap	K 18.05.08.	Sze 18.07.18.	0% 0 Ft																																													
22	Jánd	9 nap	K 18.05.08.	P 18.05.18.	9 nap																																													
23	Aranyosapáti	9 nap	Sze 18.05.16.	K 18.05.29.	9 nap																																													
24	Mándok	10 nap	H 18.06.18.	P 18.06.29.	10 nap																																													
25	Gávavencsellő	10 nap	Cs 18.07.05.	Sze 18.07.18.	10 nap																																													
26	Tiszatelek	10 nap	Cs 18.05.31.	Sze 18.06.13.	10 nap																																													
27	Beszterec	10 nap	Cs 18.05.31.	Sze 18.06.13.	10 nap																																													
28	Újdombrád	10 nap	Cs 18.05.31.	Sze 18.06.13.	10 nap																																													
29	Telep	44 nap	P 18.06.01.	Sze 18.08.01.	0% 0 Ft																																													
30	Cigánd	10 nap	K 18.07.03.	H 18.07.16.	10 nap																																													
31	Jánd	10 nap	P 18.06.22.	Cs 18.07.05.	10 nap																																													
32	Aranyosapáti	10 nap	Cs 18.07.19.	Sze 18.08.01.	10 nap																																													
33	Mándok	10 nap	P 18.06.01.	Cs 18.06.14.	10 nap																																													
34	Gávavencsellő	10 nap	H 18.07.16.	P 18.07.27.	10 nap																																													
35	Tiszatelek	10 nap	Sze 18.07.04.	K 18.07.17.	10 nap																																													
36	Munkaterület átadása	96 nap	Sze 18.03.14.	Cs 18.08.02.	0% 0 Ft																																													
37	Hálózat	86 nap	Sze 18.03.14.	Cs 18.07.19.	0% 0 Ft																																													
38	Jánd	1 nap	Sze 18.03.14.	Sze 18.03.14.	1 nap																																													
39	Aranyosapáti	1 nap	Sze 18.03.14.	Sze 18.03.14.	1 nap																																													
40	Mándok	1 nap	H 18.07.02.	H 18.07.02.	1 nap																																													
41	Gávavencsellő	1 nap	Cs 18.07.19.	Cs 18.07.19.	1 nap																																													

5 968 284 224 Ft

