



| Azonos | Tevékenység neve | Időtartam | Kezdés | Befejezés | 17, Félév 2 | | 2018, Félév 1 | | | | | 2018, Félév 2 | | | | | 2019, Félév 1 | | | | | 2019, Félév 2 | | | | | 2020, Félév 1 | | | | | 2020, Félév 2 | | | | | 2021, Félév 1 | | | | | | | | | |
|--------|---|-----------|---------------|---------------|-------------|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|---|---|---|---|---|---|---|
| | | | | | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J |
| 1 | ÉKMO2 Projekt várható ütemezése | 1096 nap | K 17.12.05. | P 20.12.04. | 1096 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | ÉKMO2 projekt lebonyolítás ütemezése | 768 nap | K 17.12.12. | P 20.12.04. | 4% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Szerződéskötés | 1 nap | K 17.12.12. | K 17.12.12. | 1 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Tervezési munkák | 211 nap | Sze 17.12.13. | P 18.10.12. | 14% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Hálózat | 171 nap | Sze 17.12.13. | Cs 18.08.16. | 22% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Jánd | 67 nap | K 18.01.23. | Sze 18.05.02. | 67 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Aranyosapáti | 79 nap | Sze 18.01.17. | H 18.05.14. | 79 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Mándok | 128 nap | H 18.02.12. | Cs 18.08.16. | 128 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Gávavencsellő | 142 nap | Sze 17.12.13. | P 18.07.06. | 142 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Tiszatelek | 150 nap | Sze 17.12.13. | Sze 18.07.18. | 150 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | Beszterec | 150 nap | Sze 17.12.13. | Sze 18.07.18. | 150 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Újdombrád | 150 nap | Sze 17.12.13. | Sze 18.07.18. | 150 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Telep | 211 nap | Sze 17.12.13. | P 18.10.12. | 5% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | Cigánd | 113 nap | Sze 18.01.17. | H 18.07.02. | 113 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | Jánd | 162 nap | Cs 17.12.28. | K 18.08.21. | 162 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | Aranyosapáti | 211 nap | Sze 17.12.13. | P 18.10.12. | 211 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | Mándok | 77 nap | K 18.03.20. | K 18.07.10. | 77 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | Gávavencsellő | 120 nap | Sze 18.01.31. | Sze 18.07.25. | 120 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | Tiszatelek | 140 nap | K 18.01.23. | K 18.08.14. | 140 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | Kiviteli tervek jóváhagyása | 121 nap | Sze 18.05.09. | K 18.10.30. | 10% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | Hálózat | 81 nap | Sze 18.05.09. | P 18.08.31. | 21% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | Jánd | 3 nap | Sze 18.05.09. | P 18.05.11. | 3 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | Aranyosapáti | 4 nap | K 18.05.15. | P 18.05.18. | 4 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | Mándok | 10 nap | P 18.08.17. | P 18.08.31. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | Gávavencsellő | 10 nap | Cs 18.07.05. | Sze 18.07.18. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | Tiszatelek | 10 nap | Cs 18.07.19. | Sze 18.08.01. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | Beszterec | 10 nap | Cs 18.07.19. | Sze 18.08.01. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | Újdombrád | 10 nap | Cs 18.07.19. | Sze 18.08.01. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | Telep | 83 nap | K 18.07.03. | K 18.10.30. | 0% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | Cigánd | 10 nap | K 18.07.03. | H 18.07.16. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | Jánd | 10 nap | Sze 18.08.22. | K 18.09.04. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | Aranyosapáti | 10 nap | H 18.10.15. | K 18.10.30. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 33 | Mándok | 10 nap | Sze 18.07.11. | K 18.07.24. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 34 | Gávavencsellő | 10 nap | Cs 18.07.26. | Sze 18.08.08. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 35 | Tiszatelek | 10 nap | Sze 18.08.15. | Sze 18.08.29. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 36 | Munkaterület átadása | 157 nap | Sze 18.03.14. | Sze 18.10.31. | 0% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 37 | Hálózat | 117 nap | Sze 18.03.14. | H 18.09.03. | 0% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 38 | Jánd | 1 nap | Sze 18.03.14. | Sze 18.03.14. | 1 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 39 | Aranyosapáti | 1 nap | Sze 18.03.14. | Sze 18.03.14. | 1 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 40 | Mándok | 1 nap | H 18.09.03. | H 18.09.03. | 1 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 41 | Gávavencsellő | 1 nap | Cs 18.06.07. | Cs 18.06.07. | 1 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

5 968 284 224 Ft



| Azonos | Tevékenység neve | Időtartam | Kezdés | Befejezés | 17, Félév 2 | | 2018, Félév 1 | | | | | 2018, Félév 2 | | | | | 2019, Félév 1 | | | | | 2019, Félév 2 | | | | | 2020, Félév 1 | | | | | 2020, Félév 2 | | | | | 2021, Félév 1 | | | | | | | | | |
|--------|---------------------------------|----------------|----------------------|---------------------|-------------|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|---|---|---------------|---|---|------------------|---|---------------|---|---|---|---|---------------|---|---|---|---|---|---|---|---|---|
| | | | | | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J |
| 92 | Telep | 550 nap | Sze 18.09.12. | H 20.10.26. | | | 0% | | | | | | | | | | | | | | | | | | | | | | | 369 781 360 Ft | | | | | | | | | | | | | | | | |
| 93 | Kivitelezési munkák | 390 nap | Sze 18.09.12. | H 20.03.16. | | | 390 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 94 | Bontás | 40 nap | K 20.09.01. | H 20.10.26. | | | 40 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 95 | Próbaüzem | 180 nap | K 20.03.17. | Szo 20.09.12. | | | 180 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 96 | Aranyosapáti | 631 nap | K 18.05.22. | K 20.10.27. | | | 2% | | | | | | | | | | | | | | | | | | | | | | | 1 109 392 940 Ft | | | | | | | | | | | | | | | | |
| 97 | Hálózat helyreállítással | 389 nap | K 18.05.22. | P 19.11.22. | | | 2% | | | | | | | | | | | | | | | | | | | | | | | 795 048 665 Ft | | | | | | | | | | | | | | | | |
| 98 | Gravitációs vezetékek | 389 nap | K 18.05.22. | P 19.11.22. | | | 3% | | | | | | | | | | | | | | | | | | | | | | | 0 Ft | | | | | | | | | | | | | | | | |
| 99 | 1-0-0 - Kossuth u. | 50 nap | H 18.06.18. | H 18.08.27. | | | 50 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 100 | 1-1-0 - Kossuth u. | 40 nap | K 18.08.28. | Sze 18.10.24. | | | 40 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 101 | 1-1-1 - Kossuth u. | 30 nap | Cs 18.10.25. | P 18.12.07. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 102 | 1-2-0 - Bocskai u. | 30 nap | H 18.06.18. | P 18.07.27. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 103 | 2-0-0 - Esze Tamás | 60 nap | H 18.07.30. | Sze 18.10.24. | | | 60 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 104 | 2-1-0 - Vasút u. | 40 nap | Cs 18.10.25. | P 18.12.21. | | | 40 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 105 | 2-1-1 - Vasút u. | 30 nap | H 18.12.24. | P 19.02.01. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 106 | 2-1-2 - Bercsényi u. | 30 nap | H 19.02.04. | P 19.03.15. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 107 | 2-1-3 - Hunyadi u. | 30 nap | H 19.03.18. | P 19.04.26. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 108 | 2-1-3-1 - Vasút u. | 30 nap | H 19.04.29. | P 19.06.07. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 109 | 2-2-0 - Kossuth u. | 30 nap | H 19.06.10. | P 19.07.19. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 110 | 2-3-0 - Petőfi u. | 30 nap | H 19.07.22. | P 19.08.30. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 111 | 2-3-1 - Petőfi u. | 30 nap | H 19.09.02. | P 19.10.11. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 112 | 2-4-0 - Bajcsi Zs. | 30 nap | H 19.10.14. | P 19.11.22. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 113 | 3-0-0 - Honvéd u. | 110 nap | K 18.05.22. | Cs 18.10.25. | | | 110 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 114 | 3-1-0 - Béke u. | 16 nap | Cs 18.06.07. | Cs 18.06.28. | | | 16 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 115 | 3-2-0 - Lenin u. | 30 nap | P 18.06.29. | Cs 18.08.09. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 116 | 4-0-0 - Petőfi u., József A. | 50 nap | P 18.08.10. | P 18.10.19. | | | 50 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 117 | 4-1-0 - József A.u. | 50 nap | Sze 18.10.24. | Cs 19.01.03. | | | 50 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 118 | 4-2-0 - József, Arany u. | 50 nap | H 18.06.18. | H 18.08.27. | | | 50 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 119 | 4-2-1 - Arany J. u. | 12 nap | P 18.06.22. | H 18.07.09. | | | 12 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 120 | 4-2-2 - Kölcsey u. | 30 nap | K 18.07.10. | K 18.08.21. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 121 | 4-3-0 - Temető u. | 30 nap | Sze 18.08.22. | K 18.10.02. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 122 | 4-4-0 - Táncsics | 30 nap | Sze 18.10.03. | H 18.11.19. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 123 | 4-5-0 - Jókai u. | 30 nap | K 18.11.20. | H 18.12.31. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 124 | Nyomó vezetékek | 151 nap | Sze 18.10.24. | P 19.05.24. | | | 0% | | | | | | | | | | | | | | | | | | | | | | | 0 Ft | | | | | | | | | | | | | | | | |
| 125 | NY-1 - Kossuth u. | 20 nap | Cs 18.10.25. | P 18.11.23. | | | 20 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 126 | NY-2 - Vasút u. | 20 nap | H 19.02.04. | P 19.03.01. | | | 20 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 127 | NY-3 - Vasút u. | 20 nap | H 19.04.29. | P 19.05.24. | | | 20 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 128 | NY-4 - József A. u. | 30 nap | Sze 18.10.24. | Cs 18.12.06. | | | 30 nap | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 129 | Átemelő | 122 nap | Sze 18.08.01. | Cs 19.01.24. | | | 0% | | | | | | | | | | | | | | | | | | | | | | | 0 Ft | | | | | | | | | | | | | | | | |
| 130 | Á-1 | 62 nap | Sze 18.08.01. | K 18.10.30. | | | 0% | | | | | | | | | | | | | | | | | | | | | | | 0 Ft | | | | | | | | | | | | | | | | |
| 134 | Á-2 | 60 nap | H 18.09.03. | Cs 18.11.29. | | | 0% | | | | | | | | | | | | | | | | | | | | | | | 0 Ft | | | | | | | | | | | | | | | | |
| 138 | Á-3 | 60 nap | H 18.10.01. | Cs 18.12.27. | | | 0% | | | | | | | | | | | | | | | | | | | | | | | 0 Ft | | | | | | | | | | | | | | | | |

**Penta Általános Építőipari
Korlátolt Felelősségű Társaság**

2100 Gödöllő, Kenyérgyári út 1/E.
Tel.: 28/529-050, Fax: 28/529-070
e-mail: termelés@pentakft.hu



| Azonos | Tevékenység neve | Időtartam | Kezdet | Befejezés | 17, Félév 2 | | | | | | | | | | | | | | | | | | | | | | | |
|--------|---|----------------|----------------------|----------------------|---|---|---|---|---|---------------|--|--|--|--|---------------|--|---------------|--|---------------|--|---------------|--|---------------|--|---------------|--|---|--|
| | | | | | A | S | O | N | D | 2018, Félév 1 | | | | | 2018, Félév 2 | | 2019, Félév 1 | | 2019, Félév 2 | | 2020, Félév 1 | | 2020, Félév 2 | | 2021, Félév 1 | | 2 | |
| 142 | Á-4 | 60 nap | Sze 18.10.31. | Cs 19.01.24. | 0% 0 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 146 | Telep | 528 nap | H 18.10.15. | K 20.10.27. | 0% 314 344 275 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 147 | Kivitelezési munkák | 400 nap | H 18.10.15. | Cs 20.04.30. | 400 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 148 | Próbaüzem | 180 nap | P 20.05.01. | K 20.10.27. | 180 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 149 | Mándok | 406 nap | H 18.08.27. | P 20.03.20. | 0% 776 167 981 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 150 | Hálózat helyreállításal | 400 nap | K 18.09.04. | P 20.03.20. | 400 nap Összár[694 124 732 Ft] | | | | | | | | | | | | | | | | | | | | | | | |
| 151 | Telep | 104 nap | H 18.08.27. | Sze 19.01.23. | 0% 82 043 249 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 152 | Kivitelezési munkák | 150 nap | H 18.08.27. | Sze 19.01.23. | 150 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 153 | Gávavencsellő | 598 nap | Sze 18.07.04. | P 20.10.23. | 0% 1 296 244 460 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 154 | Hálózat helyreállításal | 230 nap | Sze 18.07.04. | K 19.05.28. | 0% 955 223 480 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 155 | I. ütem | 113 nap | Sze 18.07.04. | P 18.12.14. | 0% 0 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 156 | M-1-0-0 Kolozsvári u. | 5 nap | H 18.08.13. | P 18.08.17. | 5 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 157 | M-1-1-0 Kolozsvári u. | 2 nap | H 18.08.13. | K 18.08.14. | 2 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 158 | M-2-0-0 Kolozsvári u. | 6 nap | Sze 18.08.15. | Cs 18.08.23. | 6 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 159 | M-2-1-0 Árpád u. | 4 nap | Sze 18.08.15. | K 18.08.21. | 4 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 160 | M-3-0-0 Vasút u. | 6 nap | Sze 18.08.22. | Sze 18.08.29. | 6 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 161 | M-5-0-0 Temető u. | 7 nap | Cs 18.08.30. | P 18.09.07. | 7 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 162 | M-5-1-0 Rakevszki u. | 5 nap | H 18.09.03. | P 18.09.07. | 5 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 163 | M-6-0-0 Bem József, Kossuth Lajos u. | 12 nap | H 18.09.10. | K 18.09.25. | 12 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 164 | M-6-1-0 Lehel u. | 9 nap | Sze 18.09.26. | H 18.10.08. | 9 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 165 | M-8-0-0 József Attila, Kossuth Lajos u. | 25 nap | K 18.10.09. | P 18.11.16. | 25 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 166 | M-8-1-0 Kossuth Lajos u. | 3 nap | H 18.08.13. | Sze 18.08.15. | 3 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 167 | M-9-0-0 Vörösmarty Mihály u. | 12 nap | Sze 18.07.04. | Cs 18.07.19. | 12 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 168 | M-9-1-0 Gorkij u. | 9 nap | Sze 18.07.04. | H 18.07.16. | 9 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 169 | M-10-0-0 Jókai Mór, Akácfa u. | 10 nap | Sze 18.07.04. | K 18.07.17. | 10 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 170 | M-10-1-0 Jókai Mór u. | 3 nap | Sze 18.07.04. | P 18.07.06. | 3 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 171 | M-11-0-0 Uzsoki u. | 6 nap | H 18.11.19. | H 18.11.26. | 6 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 172 | M-12-0-0 Rakevszki u., Kis köz | 11 nap | K 18.11.27. | K 18.12.11. | 11 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 173 | M-12-1-0 Rakevszki u. | 3 nap | Sze 18.12.12. | P 18.12.14. | 3 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 174 | II. ütem | 210 nap | Sze 18.08.01. | K 19.05.28. | 210 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 175 | Telep | 571 nap | P 18.08.10. | P 20.10.23. | 0% 341 020 980 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 176 | Kivitelezési munkák | 440 nap | P 18.08.10. | Cs 20.04.23. | 440 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 177 | Próbaüzem | 183 nap | P 20.04.24. | P 20.10.23. | 183 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 178 | Tiszatelek-Újdombrád-Beszterec | 577 nap | P 18.08.03. | H 20.10.26. | 0% 1 891 625 087 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 179 | Hálózat helyreállításal | 530 nap | P 18.08.03. | Cs 20.08.20. | 530 nap Összár[1 420 425 787 Ft] | | | | | | | | | | | | | | | | | | | | | | | |
| 180 | Telep | 528 nap | P 18.10.12. | H 20.10.26. | 0% 471 199 300 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 181 | Kivitelezési munkák | 400 nap | P 18.10.12. | Sze 20.04.29. | 400 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 182 | Próbaüzem | 180 nap | Cs 20.04.30. | H 20.10.26. | 180 nap | | | | | | | | | | | | | | | | | | | | | | | |
| 183 | Cigánd-Tiszakarád | 528 nap | Sze 18.08.01. | V 20.08.16. | 0% 0 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 184 | Telep | 528 nap | Sze 18.08.01. | V 20.08.16. | 0% 0 Ft | | | | | | | | | | | | | | | | | | | | | | | |
| 185 | Kivitelezési munkák | 400 nap | Sze 18.08.01. | K 20.02.18. | 400 nap | | | | | | | | | | | | | | | | | | | | | | | |



| Azonos | Tevékenység neve | Időtartam | Kezdés | Befejezés | 17, Félév 2 | 2018, Félév 1 | 2018, Félév 2 | 2019, Félév 1 | 2019, Félév 2 | 2020, Félév 1 | 2020, Félév 2 | 2021, Félév 1 | 2021, Félév 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------|------------------|-----------|---------------|-------------|-------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J | F | M | Á | M | J | J | A | S | O | N | D | J |
| 186 | Próbaüzem | 180 nap | Sze 20.02.19. | V 20.08.16. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 187 | Projekt zárása | 28 nap | Sze 20.10.28. | P 20.12.04. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

180 nap

28 nap

.....

Vállalkozó

.....

Mérnök